



1

00:00:20,470 --> 00:00:26,250

Highlighting this report period on November 16 was the successful launching from Complex

2

00:00:26,250 --> 00:01:14,420

34 at Cape Canaveral of the third Saturn C-I flight vehicle, SA-3.

3

00:01:14,420 --> 00:01:20,329

Similar in major aspects to the previously successful SA-1 and SA-2 flights, SA-3 performed

4

00:01:20,329 --> 00:01:25,070

several additional missions contributing to development of the Block II SA-5 and beyond

5

00:01:25,070 --> 00:01:26,340

version of the vehicle.

6

00:01:26,340 --> 00:01:33,130

For example, an engineering model of the ST-124 stabilized platform was carried as a functional

7

00:01:33,130 --> 00:01:35,630

passenger, though not in control.

8

00:01:35,630 --> 00:01:40,990

Though no stage separation was attempted, Block II retrorockets were successfully test

9

00:01:40,990 --> 00:01:42,130

fired.

10

00:01:42,130 --> 00:01:48,979

The booster carried a full load of propellant, some 750,000 pounds instead of the 620,000

11

00:01:48,979 --> 00:01:50,260

pounds carried earlier.

12

00:01:50,260 --> 00:01:55,520

SA-3's weight was almost as great as that of later vehicles, which will have 188,000

13

00:01:55,520 --> 00:02:03,020

pound thrust engines, although SA-3's eight H-1 engines were rated at 165,000 pounds thrust

14

00:02:03,020 --> 00:02:04,020

each.

15

00:02:04,020 --> 00:02:09,960

SA-3 was the most heavily instrumented rocket ever launched by the United States, transmitting

16

00:02:09,960 --> 00:02:13,030

716 measurements to ground stations.

17

00:02:13,030 --> 00:02:18,440

Analysis of telemetry data indicated that the vehicle performed precisely as expected.

18

00:02:18,440 --> 00:02:27,230

SA-3 reached maximum altitude of 104 miles, range was 270 miles, and velocity 4,000 miles

19

00:02:27,230 --> 00:02:28,230

per hour.

20

00:02:28,230 --> 00:02:33,470

Flight time to impact was slightly over eight minutes.

21

00:02:33,470 --> 00:02:39,510

SA-3's two inert upper stages, laden with ninety-five tons of water simulating fuel,

22

00:02:39,510 --> 00:02:46,410

were deliberately exploded on schedule at 104 miles altitude, 292 seconds after liftoff,

23
00:02:46,410 --> 00:02:49,140
in a study of the basic physics of the ionosphere.

24
00:02:49,140 --> 00:02:53,810
Satisfactory data on this experiment, known as Project Highwater, were recorded.

25
00:02:53,810 --> 00:02:59,989
A similar experiment had been conducted on the SA-2 flight.

26
00:02:59,989 --> 00:03:04,900
More damage was done to ground support equipment by SA-3 than on previous launches because

27
00:03:04,900 --> 00:03:10,670
of lower liftoff acceleration resulting from the additional 160,000 pounds of propellant.

28
00:03:10,670 --> 00:03:16,670
However, damage was not considered excessive.

29
00:03:16,670 --> 00:03:21,280
Half a mile north of SA-3's launch site, construction progress is on schedule at Launch

30
00:03:21,280 --> 00:03:29,980
Complex 37, being built to handle launching of Block II vehicles.

31
00:03:29,980 --> 00:03:35,120
Pad B it expected to be operational in March.

32
00:03:35,120 --> 00:03:39,520
Beneficial occupancy and final inspection of the launch control center was accomplished

33

00:03:39,520 --> 00:03:42,349

in early November.

34

00:03:42,349 --> 00:03:46,140

Work on the launch site service structure is progressing with hydraulic lines being

35

00:03:46,140 --> 00:03:52,410

installed and work on pneumatic lines underway.

36

00:03:52,410 --> 00:03:58,849

Pad A is scheduled to be operational about three months after Pad B.

37

00:03:58,849 --> 00:04:03,629

Erection of primary structural steel for the umbilical tower is complete, and delivery

38

00:04:03,629 --> 00:04:09,920

of structural steel for the launch pedestal has begun.

39

00:04:09,920 --> 00:04:14,700

At the automatic ground control station, concrete is being finished, and drains and electrical

40

00:04:14,700 --> 00:04:19,150

conduit installed.

41

00:04:19,150 --> 00:04:23,550

The new combination support and hold down arms for Block II launch pedestals were delivered

42

00:04:23,550 --> 00:04:28,090

by the manufacturer, Hayes International of Birmingham, to the Marshall Space Flight Center

43

00:04:28,090 --> 00:04:30,280

this quarter for testing.

44

00:04:30,280 --> 00:04:37,380

Afterwards, they'll be shipped to the Cape for installation at Launch Complex 37.

45

00:04:37,380 --> 00:04:42,190

The arms will support and hold down the Saturn vehicle after ignition until proper thrust

46

00:04:42,190 --> 00:04:46,840

condition for liftoff.

47

00:04:46,840 --> 00:04:54,919

The fourth Saturn flight vehicle, SA-4, was removed from Marshall's Static Test Stand

48

00:04:54,919 --> 00:05:00,140

on October 1, having completed its static testing with a full duration firing the previous

49

00:05:00,140 --> 00:05:04,560

week.

50

00:05:04,560 --> 00:05:10,360

After undergoing post-static rework and modification, the SA-4 booster was transferred to final

51

00:05:10,360 --> 00:05:13,229

checkout on October 22.

52

00:05:13,229 --> 00:05:19,140

A micrometeorite detector device designed to measure the density of small, high speed

53

00:05:19,140 --> 00:05:24,990

particles encountered at high altitudes, will be initially flown aboard SA-4 as an inactive

54

00:05:24,990 --> 00:05:28,400

passenger to see how it withstands environmental conditions.

55

00:05:28,400 --> 00:05:40,490

If telemetered results are satisfactory, the device may be operative on later Saturn flights.

56

00:05:40,490 --> 00:05:53,460

Three static firings of the test booster, SA-T4.5, were held during this report period,

57

00:05:53,460 --> 00:05:58,190

with engines developing one and half million pounds thrust.

58

00:05:58,190 --> 00:06:03,790

Test objectives were to check integrity of the propulsion system and effect of the 188k

59

00:06:03,790 --> 00:06:05,720

engines on the flame deflector.

60

00:06:05,720 --> 00:06:17,010

The test booster was removed from the stand on November 15.

61

00:06:17,010 --> 00:06:22,130

The final engine was installed on the booster for the fifth Saturn flight vehicle, SA-5,

62

00:06:22,130 --> 00:06:27,550

on October 11, and the stage was later release for pre-static checkout expected to be completed

63

00:06:27,550 --> 00:06:28,550

in mid-January.

64

00:06:28,550 --> 00:06:39,039

A decision has been had to fly a Jupiter-type payload body on SA-5 rather than the Apollo

65
00:06:39,039 --> 00:06:46,310
boilerplate configuration as originally proposed.

66
00:06:46,310 --> 00:06:51,950
Assembly of the booster for the sixth Saturn flight vehicle, SA-6, begun on September 24,

67
00:06:51,950 --> 00:06:56,660
proceeded this quarter with clustering of tanks completed and installation of engines

68
00:06:56,660 --> 00:07:00,890
underway.

69
00:07:00,890 --> 00:07:05,430
Fabrication of the tail section of the booster for the seventh flight vehicle, SA-7, was

70
00:07:05,430 --> 00:07:10,880
finished in December.

71
00:07:10,880 --> 00:07:14,530
The vehicle's interstage adapter was also completed.

72
00:07:14,530 --> 00:07:19,880
SA-7 booster assembly is scheduled to begin in January.

73
00:07:19,880 --> 00:07:23,830
Modification of Marshall's Dynamic Test Stand to accept the dynamic test vehicle,

74
00:07:23,830 --> 00:07:29,150
SA-D5 was finished in October.

75
00:07:29,150 --> 00:07:33,210
Major alterations included cutting away of

a portion of the grillage in order to accommodate

76

00:07:33,210 --> 00:07:38,509

the longer Block II-type vehicle,

77

00:07:38,509 --> 00:07:47,380

plus installation of new support pedestals
at the base of the stand.

78

00:07:47,380 --> 00:07:51,780

Assembly of the Block II dynamic test booster
was completed early this quarter and the stage

79

00:07:51,780 --> 00:08:03,460

was erected in the Dynamic Test Tower on November
13 after weighing and center of gravity determination.

80

00:08:03,460 --> 00:08:08,630

The S-IV hydrostatic dynamic stage, which
forms the upper stage of the SA-D5 dynamic

81

00:08:08,630 --> 00:08:14,380

test vehicle, was completed this quarter by
Douglas Aircraft Company, S-IV prime contractor

82

00:08:14,380 --> 00:08:20,740

at Santa Monica, and was prepared for shipment.

83

00:08:20,740 --> 00:08:26,669

On October 26, the stage was moved from the
Douglas plant to the docks at nearby San Pedro.

84

00:08:26,669 --> 00:08:30,889

Cradled in a specially built twenty-five ton
transporter, the S-IV was loaded aboard a

85

00:08:30,889 --> 00:08:42,510

steam ship to begin its 3,500 mile journey
to the Marshall Space Flight Center.

86
00:08:42,510 --> 00:08:46,370
This marked the first time a Saturn stage
has been shipped by water from a west coast

87
00:08:46,370 --> 00:08:51,389
manufacturing site through the Panama Canal
to a test or launch site in the east.

88
00:08:51,389 --> 00:08:56,389
Other stages will follow.

89
00:08:56,389 --> 00:09:01,230
The S-IV stage arrived at Marshall on November
16 after a twenty-three day journey.

90
00:09:01,230 --> 00:09:06,040
It had been transferred to the Saturn barge,
Promise, at New Orleans for the river portion

91
00:09:06,040 --> 00:09:12,089
of the trip.

92
00:09:12,089 --> 00:09:16,290
At Marshall, the S-IV stage was installed
atop the SA-D5 booster.

93
00:09:16,290 --> 00:09:20,269
The stage is scheduled to remain at Marshall
for several months.

94
00:09:20,269 --> 00:09:25,779
Its external configuration, weight, and other
characteristics are the same as those of the

95
00:09:25,779 --> 00:09:33,759
flight stage, which will be a part of SA-5.

96
00:09:33,759 --> 00:09:37,930
After installation of the instrument unit,

payload adapter, and payload to complete the

97
00:09:37,930 --> 00:09:48,989
vehicle, SA-D5 was made ready for dynamic testing, scheduled to begin in January.

98
00:09:48,989 --> 00:09:53,480
Modification of Marshall's C-I Static Test Stand to accommodate two boosters continued

99
00:09:53,480 --> 00:09:54,480
this quarter.

100
00:09:54,480 --> 00:10:01,610
Steel superstructure and basic plumbing now stands at the fourth level.

101
00:10:01,610 --> 00:10:05,819
Adjacent to the stand is the annex, which will house office and shop personnel.

102
00:10:05,819 --> 00:10:15,009
Units such as the elevator, air conditioners, and heating ducts are being installed.

103
00:10:15,009 --> 00:10:19,860
Using a scale model of the Saturn booster tank assembly, a series of liquid oxygen boil

104
00:10:19,860 --> 00:10:28,470
off tests were run at Marshall to determine system flow under simulated flight conditions.

105
00:10:28,470 --> 00:10:32,089
For safety, liquid nitrogen was used to simulate LOX.

106
00:10:32,089 --> 00:10:37,480
Purpose of the test is to find out how much boil off occurs in a given time and to verify

107

00:10:37,480 --> 00:10:46,009

the tanks empty simultaneously.

108

00:10:46,009 --> 00:10:50,569

Discharge tubes carry the liquid nitrogen from the test stand to the point of discharge.

109

00:10:50,569 --> 00:10:57,850

Liquid nitrogen vapors hold close to the ground and are highly toxic.

110

00:10:57,850 --> 00:11:02,410

Line flow is monitored by movie cameras to study vortexing conditions in the suction

111

00:11:02,410 --> 00:11:10,899

line and undesirable gassing in the system.

112

00:11:10,899 --> 00:11:15,579

Using scale model tanks to represent Saturn boosters, tests are being run at Marshall

113

00:11:15,579 --> 00:11:19,870

to determine the most desirable method of controlling propellant dispersion in even

114

00:11:19,870 --> 00:11:24,310

of rain safety destruct or accidental explosion.

115

00:11:24,310 --> 00:11:31,019

An external destruct system has proven most effective using Primacord and flexible linear

116

00:11:31,019 --> 00:11:36,190

shaped charges installed longitudinally on the cylindrical portions of all tanks.

117

00:11:36,190 --> 00:11:41,800

Upon ignition, these charges rupture the containers and internal tank pressure causes an outward

118

00:11:41,800 --> 00:11:47,489

dispersion of the LOX and RP-1 propellants, greatly reducing their mixture and the resulting

119

00:11:47,489 --> 00:11:48,489

explosion.

120

00:11:48,489 --> 00:11:52,230

[Sound of Explosion] After engineering refinement, the external destruct system will be employed

121

00:11:52,230 --> 00:11:55,749

on SA-5 and subsequent vehicles.

122

00:11:55,749 --> 00:12:01,170

The first two production models of the ST-124 stabilized platform were delivered to Marshall

123

00:12:01,170 --> 00:12:04,850

this quarter by the manufacturer, Bendix Corporation.

124

00:12:04,850 --> 00:12:12,050

ST-124 units will be flown as functional passenger, though not in command, aboard SA-5 and SA-6.

125

00:12:12,050 --> 00:12:20,079

Beginning with SA-7, the ST-124 will be the command unit.

126

00:12:20,079 --> 00:12:25,269

One of the ST-124s was later shipped to Holloman Air Force Base, New Mexico, for a series of

127

00:12:25,269 --> 00:12:27,149

rocket sled tests.

128

00:12:27,149 --> 00:12:30,970

Four telemetry lengths provide forty-eight channels of information to measure performance

129

00:12:30,970 --> 00:12:35,839

during the seven second, five mile trip along the sled track, where the unit sustains a

130

00:12:35,839 --> 00:12:41,130

maximum of 8gs for three seconds.

131

00:12:41,130 --> 00:12:47,739

The sled reached maximum speed [Sound of Test] of approximately 1,000 miles per hour.

132

00:12:47,739 --> 00:12:54,410

Test results were satisfactory, indicating the ST-124 will stabilize as desired.

133

00:12:54,410 --> 00:13:01,240

A prototype of the Saturn Block II instrument unit, which will house the ST-124 stabilized

134

00:13:01,240 --> 00:13:06,489

platform, together with other components necessary to perform the functions of guidance, navigation,

135

00:13:06,489 --> 00:13:11,029

instrumentation, measurement, and telemetry began undergoing checkout this quarter in

136

00:13:11,029 --> 00:13:19,269

a recently completed automatic checkout facility at the Marshall Center's Astrionics Division.

137

00:13:19,269 --> 00:13:24,579

The facility, which will also simulate Saturn C-I vehicle checkout at the launch site, consists

138

00:13:24,579 --> 00:13:31,269

of a launch controlled computer, signal conditioning, countdown clock, digital data acquisition

139

00:13:31,269 --> 00:13:37,689

ground station, automatic instrumentation stimulus, instrument unit electrical support

140

00:13:37,689 --> 00:13:47,329

equipment, manual electrical support equipment, S-I stage substitute, power distribution,

141

00:13:47,329 --> 00:13:57,649

systems interface, facility recorders, propellant tank system, and instrumentation unit interface.

142

00:13:57,649 --> 00:14:01,629

The automatic checkout facility has the prime objective of assuring compatibility of the

143

00:14:01,629 --> 00:14:06,629

entire Saturn vehicle with each unit of its electrical support equipment and confirming

144

00:14:06,629 --> 00:14:10,419

design of such equipment prior to its installation at Cape Canaveral.

145

00:14:10,419 --> 00:14:16,279

The vehicle is simulated for checkout purposes by utilizing flight-type distributors, sequencers,

146

00:14:16,279 --> 00:14:22,509

and other electrical flight hardware.

147

00:14:22,509 --> 00:14:27,250

At Marshall's Quality Assurance Division, an automated checkout concept for Saturn stages

148

00:14:27,250 --> 00:14:32,350

was used in part for the first time this quarter

in connection with the SA-4 booster and will

149

00:14:32,350 --> 00:14:42,249

be used in its entirety next quarter on the SA-5 booster.

150

00:14:42,249 --> 00:14:48,139

The checkout concept includes ten widely separated remote stations, each assigned specific test

151

00:14:48,139 --> 00:14:53,560

missions, serving as satellites to the central computer complex, the heart of the entire

152

00:14:53,560 --> 00:14:54,709

system.

153

00:14:54,709 --> 00:15:00,509

The computer complex consists of three Packard-Bell 250 general purpose computers communicating

154

00:15:00,509 --> 00:15:04,609

with each other by sharing common memory elements under a master slave structure.

155

00:15:04,609 --> 00:15:10,970

The Saturn hardware forms a closed loop system which provides stimuli generation, switching,

156

00:15:10,970 --> 00:15:14,679

and response retrieval, all under computer control.

157

00:15:14,679 --> 00:15:18,619

Transmissions between the computer and test stations are digital, permitting location

158

00:15:18,619 --> 00:15:22,529

of the test stations at a considerable distance from the computer complex.

159

00:15:22,529 --> 00:15:27,059

The test stations include instrumentation and telemetry systems and components, guidance

160

00:15:27,059 --> 00:15:33,439

and control systems, radio frequency systems, network systems, electrical components and

161

00:15:33,439 --> 00:15:41,220

mechanical systems, assemblies, and components.

162

00:15:41,220 --> 00:15:45,249

At Marshall's Michoud Operations in New Orleans being readied for Chrysler's production

163

00:15:45,249 --> 00:15:50,939

of C-I, C-IB boosters, renovation and construction work this quarter included buildup of the

164

00:15:50,939 --> 00:15:56,529

shipping and receiving ramps from which the huge plant is serviced by rail and truck.

165

00:15:56,529 --> 00:16:02,089

A new forty foot vertical lift door is also being installed at one end of the building

166

00:16:02,089 --> 00:16:05,839

to permit movement of boosters.

167

00:16:05,839 --> 00:16:10,199

All construction work is being done under direction of Michoud services contractor,

168

00:16:10,199 --> 00:16:18,089

the Mason-Rust Company.

169

00:16:18,089 --> 00:16:22,319

Installation of Saturn booster assembly fixtures at Michoud by Chrysler was well underway this

170

00:16:22,319 --> 00:16:23,319

quarter.

171

00:16:23,319 --> 00:16:28,019

Early in November, the barrel assembly fixture was emplaced in the tail assembly area.

172

00:16:28,019 --> 00:16:33,049

Here the booster's upper and lower thrust rings, skin assembly, and sheer web assembly

173

00:16:33,049 --> 00:16:40,809

will be constructed.

174

00:16:40,809 --> 00:16:44,660

The thrust structure fixture was also installed on its foundation.

175

00:16:44,660 --> 00:16:49,459

Optical alignment to precisely level the large fixture was accomplished by the vendor and

176

00:16:49,459 --> 00:16:52,209

checked by Chrysler tool engineering personnel.

177

00:16:52,209 --> 00:16:57,179

This fixture will be used to tie together the barrel assembly, the eight outriggers,

178

00:16:57,179 --> 00:17:02,889

and their connecting structure.

179

00:17:02,889 --> 00:17:06,690

Installation of rails, control cabs, hoists, and electrical circuits for the overhead crane

180

00:17:06,690 --> 00:17:09,740
systems and the tail assembly area continued.

181
00:17:09,740 --> 00:17:14,179
These cranes will be used to move the upper
and lower thrust rings, barrel assembly, thrust

182
00:17:14,179 --> 00:17:26,380
structure, and other components from one work
station to another in the tail assembly area.

183
00:17:26,380 --> 00:17:31,130
Work on the surface treating pit is progressing
with laying of form and pouring of concrete

184
00:17:31,130 --> 00:17:32,130
accomplished.

185
00:17:32,130 --> 00:17:36,240
The sub pump area and flooring and side walls
for the area to contain the large treating

186
00:17:36,240 --> 00:17:41,990
tanks have also been finished.

187
00:17:41,990 --> 00:17:45,700
At Douglas Aircraft Company's Sacramento
test facility, [Sound of Engines Firing] a

188
00:17:45,700 --> 00:17:50,340
highlight of this report period occurred on
October 4, the first successful full duration

189
00:17:50,340 --> 00:17:54,530
static firing of the six engine S-IV stage
battleship configuration.

190
00:17:54,530 --> 00:18:01,299
All RL-10 engines ignited properly under simulated
altitude conditions and fired for seven minutes

191

00:18:01,299 --> 00:18:10,080

at full thrust of 90,000 pounds.

192

00:18:10,080 --> 00:18:15,490

The bottom sections of all diffusers of test stand Number 2 exhibited extreme erosion and

193

00:18:15,490 --> 00:18:20,080

required replacement with diffuser caps taken from test stand Number 1.

194

00:18:20,080 --> 00:18:24,100

Certain modifications were made to allow greater cooling of these caps by increased water flow

195

00:18:24,100 --> 00:18:30,429

through them.

196

00:18:30,429 --> 00:18:35,690

The S-IV all-systems vehicle, after tank cleaning in Douglas' hydrostatic tower, has been

197

00:18:35,690 --> 00:18:40,509

moved into a plant area where installation of its electrical systems will take place

198

00:18:40,509 --> 00:18:49,010

and the stage made ready for its static firings at Sacramento in 1963.

199

00:18:49,010 --> 00:18:53,549

In the vehicle checkout area, the first set of ground support equipment has been installed.

200

00:18:53,549 --> 00:18:59,590

This is the Phase 1 set of GSE, which had previously been systems tested in Douglas'

201

00:18:59,590 --> 00:19:06,809

Culver City facility system integration area.

202

00:19:06,809 --> 00:19:11,440

All available articles of Phase 2 GSE have now been installed in the systems integration

203

00:19:11,440 --> 00:19:19,899

area, and GSE system tests have begun with the GSE test set and the S-IV stage mockup.

204

00:19:19,899 --> 00:19:27,000

A telemetry test and evaluation console is used to monitor the various instrumentation

205

00:19:27,000 --> 00:19:28,000

circuits.

206

00:19:28,000 --> 00:19:33,850

During these operations, checkout and calibration procedures are also developed.

207

00:19:33,850 --> 00:19:39,360

In an adjacent testing bay, vehicle and GSE end items and subsystems, which require individual

208

00:19:39,360 --> 00:19:45,100

checking, are acceptance tested against specialized consoles.

209

00:19:45,100 --> 00:19:50,679

Phase 2 equipment will be shipped to Sacramento for use on the all-systems vehicle in January.

210

00:19:50,679 --> 00:20:02,730

Other sets will later be checked out for delivery to the Saturn launch site at Cape Canaveral.

211

00:20:02,730 --> 00:20:08,630

Douglas has also begun studies on application

of the S-IVB stage, third stage of the advance,

212

00:20:08,630 --> 00:20:13,789

or C-V, Saturn to the C-IB vehicle.

213

00:20:13,789 --> 00:20:18,889

The work includes investigation of minimum changes to the C-V-type stage for C-IB missions,

214

00:20:18,889 --> 00:20:26,950

plus S-I, S-IVB interface and stage separation.

215

00:20:26,950 --> 00:20:31,909

The S-IVB structural layout drawings being prepared by Douglas are nearing completion,

216

00:20:31,909 --> 00:20:36,809

and work had begun on detail stage structural drawings.

217

00:20:36,809 --> 00:20:41,260

Plans for a facility for ground testing of S-IVB stage at Douglas Aircraft Sacramento

218

00:20:41,260 --> 00:20:45,929

area were outlined in late November.

219

00:20:45,929 --> 00:20:51,039

The test complex will include static test stands, blockhouse, propellant and high pressure

220

00:20:51,039 --> 00:20:56,760

gas systems, and supporting utilities.

221

00:20:56,760 --> 00:21:01,750

At Rocketdyne Division of North American Aviation, contractor for the J-2 engine, which will

222

00:21:01,750 --> 00:21:09,000

power the S-IVB stage, a major milestone was reached this quarter when, on October 4, the

223

00:21:09,000 --> 00:21:13,940

first full duration static test of the liquid hydrogen fueled engine was held.

224

00:21:13,940 --> 00:21:18,610

Coming eight months and five days from the time of the J-2's initial static test, the