



1  
00:00:19,429 --> 00:00:16,300

[Music]

2  
00:00:22,189 --> 00:00:19,439

Saturn one 1b quarterly film report

3  
00:00:33,049 --> 00:00:22,199

number 24 covers progress during the

4  
00:00:34,819 --> 00:00:33,059

period April May June 1965 highlighting

5  
00:00:37,850 --> 00:00:34,829

this quarter was the successful launch

6  
00:00:40,520 --> 00:00:37,860

in flight of the night Saturn one si8

7  
00:00:42,380 --> 00:00:40,530

and the equally successful orbiting of

8  
00:00:45,500 --> 00:00:42,390

the second meteoroid technology

9  
00:00:46,130 --> 00:00:45,510

satellite Pegasus B at the beginning of

10  
00:00:48,139 --> 00:00:46,140

the quarter

11  
00:00:52,430 --> 00:00:48,149

the launch vehicle had been erected at

12  
00:00:54,560 --> 00:00:52,440

the Cape and was being tested on April

13  
00:00:57,049 --> 00:00:54,570

10th following preparations for shipment

14

00:01:00,080 --> 00:00:57,059

the service module and its adapter for

15

00:01:03,380 --> 00:01:00,090

Apollo boilerplate number 26 was flown

16

00:01:05,570 --> 00:01:03,390

from Marshall to the Cape meanwhile

17

00:01:07,630 --> 00:01:05,580

final checkout of Pegasus B was

18

00:01:10,190 --> 00:01:07,640

completed at Hagerstown Maryland

19

00:01:11,570 --> 00:01:10,200

following checkout the satellite was

20

00:01:14,810 --> 00:01:11,580

shipped to General Electric for

21

00:01:15,230 --> 00:01:14,820

vibration tests April 13th two days

22

00:01:19,429 --> 00:01:15,240

later

23

00:01:22,039 --> 00:01:19,439

Pegasus B was shipped to the Cape in

24

00:01:24,980 --> 00:01:22,049

mid-april Pegasus B underwent system

25

00:01:26,690 --> 00:01:24,990

checks in hangar D following testing the

26  
00:01:28,999 --> 00:01:26,700  
satellite was mated to boiler plate

27  
00:01:33,140 --> 00:01:29,009  
number 26 is service module and it's

28  
00:01:35,359 --> 00:01:33,150  
adapter April 27th on April 28 the

29  
00:01:38,870 --> 00:01:35,369  
spacecraft was moved to the launch pad

30  
00:01:40,569 --> 00:01:38,880  
and directed atop si8 direction of the

31  
00:01:44,389 --> 00:01:40,579  
command module followed immediately

32  
00:01:46,609 --> 00:01:44,399  
flight objectives of si8 were to provide

33  
00:01:49,429 --> 00:01:46,619  
and evaluate meteoroid data in near

34  
00:01:51,560 --> 00:01:49,439  
Earth orbit demonstrate launch vehicle

35  
00:01:54,620 --> 00:01:51,570  
iterative guidance mode and evaluate

36  
00:01:57,910 --> 00:01:54,630  
system accuracy and test a closed-loop

37  
00:02:00,740 --> 00:01:57,920  
guidance system for the fourth time

38  
00:02:02,959 --> 00:02:00,750

pre-launch check out of si8 progressed

39

00:02:06,440 --> 00:02:02,969

satisfactorily countdown demonstration

40

00:02:13,770 --> 00:02:06,450

test incompletes May 21st countdown

41

00:02:32,170 --> 00:02:17,260

vehicle liftoff occurred on May 25th at

42

00:02:34,330 --> 00:02:32,180

2:35 a.m. Eastern Standard Time si8 the

43

00:02:36,220 --> 00:02:34,340

first vehicle to use a chrysler built

44

00:02:38,950 --> 00:02:36,230

booster was the night straight

45

00:02:51,480 --> 00:02:38,960

successful Saturn the first stage burned

46

00:02:57,070 --> 00:02:54,970

the second stage burned about 474

47

00:02:59,500 --> 00:02:57,080

seconds obtaining programs cutoff

48

00:03:04,000 --> 00:02:59,510

velocity stage performance was

49

00:03:06,310 --> 00:03:04,010

satisfactory the Apollo command and

50

00:03:08,320 --> 00:03:06,320

service module jettisoned mechanically

51  
00:03:11,260 --> 00:03:08,330  
and the Pegasus wings successfully

52  
00:03:13,930 --> 00:03:11,270  
deployed Pegasus bees roll rate was six

53  
00:03:16,210 --> 00:03:13,940  
point six degrees per second as compared

54  
00:03:18,790 --> 00:03:16,220  
to Pegasus age roll rate of nine point

55  
00:03:21,010 --> 00:03:18,800  
eight degrees Pegasus B like its

56  
00:03:23,170 --> 00:03:21,020  
predecessor is successfully obtaining

57  
00:03:25,570 --> 00:03:23,180  
information concerning quantity and

58  
00:03:41,860 --> 00:03:25,580  
penetrating ability of meteoroids in the

59  
00:03:44,260 --> 00:03:41,870  
near-earth orbit the remaining Pegasus

60  
00:03:46,090 --> 00:03:44,270  
satellite will be launched by SI ten

61  
00:03:50,890 --> 00:03:46,100  
which throughout the quarter has been

62  
00:03:53,170 --> 00:03:50,900  
undergoing preparations for launch at

63  
00:03:55,960 --> 00:03:53,180

## Marshalls Michou operations preparations

64

00:04:00,760 --> 00:03:55,970

for shipment of s1 10 continued during

65

00:04:03,100 --> 00:04:00,770

April and May on May 26th the booster

66

00:04:06,930 --> 00:04:03,110

departed via barge for Cape Kennedy and

67

00:04:16,030 --> 00:04:09,910

two days later it was erected on the pad

68

00:04:21,590 --> 00:04:19,220

s410 was removed from storage at Sacto

69

00:04:26,930 --> 00:04:21,600

then loaded aboard the guppy and flown

70

00:04:29,210 --> 00:04:26,940

to KSC arriving may 8 inch a cow and

71

00:04:34,280 --> 00:04:29,220

necessary painting the stage was erected

72

00:04:36,620 --> 00:04:34,290

atop s110 the evening of June 8 check

73

00:04:39,020 --> 00:04:36,630

out of SIU 10 was completed in early

74

00:04:41,450 --> 00:04:39,030

April preparations for shipment of the

75

00:04:43,190 --> 00:04:41,460

instrument unit 4 completed April 16th

76

00:04:47,480 --> 00:04:43,200

when it was temporarily placed in

77

00:04:50,720 --> 00:04:47,490

storage on June 1st

78

00:04:53,000 --> 00:04:50,730

SIU 10 was delivered to the Cape on June

79

00:04:55,490 --> 00:04:53,010

night following checkout alignment and

80

00:04:58,370 --> 00:04:55,500

painting the unit was erected atop the

81

00:05:03,050 --> 00:04:58,380

stages pre-launch checkout of stages and

82

00:05:04,610 --> 00:05:03,060

components is underway while preferring

83

00:05:07,130 --> 00:05:04,620

checkout of the launch vehicle was

84

00:05:10,040 --> 00:05:07,140

underway modifications were completed on

85

00:05:11,840 --> 00:05:10,050

Apollo boiler plate number 9 the service

86

00:05:17,270 --> 00:05:11,850

module and adapter were shipped from

87

00:05:19,130 --> 00:05:17,280

Marshall to the Cape June 20th the

88

00:05:22,340 --> 00:05:19,140

command module and launch escape system

89

00:05:24,680 --> 00:05:22,350

were shipped on June 29th following

90

00:05:26,510 --> 00:05:24,690

mating with Pegasus boiler plate number

91

00:05:31,280 --> 00:05:26,520

nine will be erected atop the launch

92

00:05:33,560 --> 00:05:31,290

vehicle early next quarter Pegasus e

93

00:05:35,990 --> 00:05:33,570

electronic canister and thermal vacuum

94

00:05:39,380 --> 00:05:36,000

testing was completed at Bladensburg

95

00:05:41,300 --> 00:05:39,390

Maryland May 26 the satellite was then

96

00:05:43,400 --> 00:05:41,310

shipped to Fairchild Hiller's Hagerstown

97

00:05:46,420 --> 00:05:43,410

facility for final assembly and

98

00:05:50,270 --> 00:05:46,430

functional checkout

99

00:05:52,490 --> 00:05:50,280

Pegasus C were shipped to KSC June 22nd

100

00:05:54,409 --> 00:05:52,500

where it will receive pre-launch check

101  
00:05:58,610 --> 00:05:54,419  
out prior to mating with boiler plate

102  
00:06:00,860 --> 00:05:58,620  
number nine the launch of Pegasus II and

103  
00:06:11,420 --> 00:06:00,870  
sa 10 is scheduled for early next

104  
00:06:12,890 --> 00:06:11,430  
quarter at Marshall Saturn 1b dynamic

105  
00:06:15,560 --> 00:06:12,900  
testing of the complete vehicle

106  
00:06:18,680 --> 00:06:15,570  
configuration started last quarter was

107  
00:06:22,300 --> 00:06:18,690  
successfully completed May 27 no major

108  
00:06:24,860 --> 00:06:22,310  
problems were encountered during testing

109  
00:06:26,180 --> 00:06:24,870  
at the present time changeover is

110  
00:06:28,010 --> 00:06:26,190  
underway to the upper stage

111  
00:06:29,390 --> 00:06:28,020  
configuration which will allow

112  
00:06:31,340 --> 00:06:29,400  
simulation of s4

113  
00:06:33,499 --> 00:06:31,350

be flight conditions following

114

00:06:38,930 --> 00:06:33,509

completion of change over next quarter

115

00:06:40,550 --> 00:06:38,940

dynamic testing will resume s1 bt has

116

00:06:42,350 --> 00:06:40,560

been shipped to the Michou assembly

117

00:06:44,779 --> 00:06:42,360

facility for storage and such

118

00:06:46,700 --> 00:06:44,789

modifications as necessary for the

119

00:06:51,590 --> 00:06:46,710

Saturn 1b sent our launch vehicle

120

00:06:54,110 --> 00:06:51,600

dynamic test program in April at

121

00:06:56,689 --> 00:06:54,120

Chrysler Michou a failure during the s1

122

00:07:00,409 --> 00:06:56,699

be structural testing revealed a spider

123

00:07:02,659 --> 00:07:00,419

beam marginal design MSFC and Chrysler

124

00:07:05,480 --> 00:07:02,669

investigated the failure resolved the

125

00:07:07,939 --> 00:07:05,490

problem and modified the beam on June

126

00:07:10,850 --> 00:07:07,949

19th the modified spider beam was

127

00:07:25,580 --> 00:07:10,860

successfully tested to the required 140

128

00:07:28,040 --> 00:07:25,590

percent load a major milestone in the

129

00:07:31,159 --> 00:07:28,050

Saturn 1b program was the static firing

130

00:07:33,409 --> 00:07:31,169

at Marshall of the first 1b booster on

131

00:07:35,990 --> 00:07:33,419

April 1st the booster built by Chrysler

132

00:07:39,469 --> 00:07:36,000

was successfully fired for a duration of

133

00:07:41,960 --> 00:07:39,479

35 seconds on April 13th and equally

134

00:07:46,460 --> 00:07:41,970

successful long duration firing was

135

00:07:48,589 --> 00:07:46,470

accomplished the stage was removed from

136

00:07:51,320 --> 00:07:48,599

the static test stand and transported to

137

00:07:54,230 --> 00:07:51,330

Marshalls loading docks on April 20th

138

00:07:57,800 --> 00:07:54,240

the stage departed MSFC and arrived at

139

00:08:00,230 --> 00:07:57,810

me Shu four days later following

140

00:08:03,320 --> 00:08:00,240

completion a post static modification

141

00:08:06,260 --> 00:08:03,330

post static checkout began June 11 the

142

00:08:08,719 --> 00:08:06,270

checkout will be completed in July the

143

00:08:11,060 --> 00:08:08,729

stage is scheduled to arrive at KSC in

144

00:08:13,580 --> 00:08:11,070

mid-august for use in the checkout of

145

00:08:18,700 --> 00:08:13,590

launch complex 34 prior to beginning

146

00:08:22,159 --> 00:08:18,710

pre-flight check also at Chrysler me Shu

147

00:08:25,550 --> 00:08:22,169

s1 b202 pre static checkout was

148

00:08:28,010 --> 00:08:25,560

completed April 22nd on May 21st

149

00:08:29,839 --> 00:08:28,020

installation of retrofitted engines was

150

00:08:33,490 --> 00:08:29,849

completed along with the necessary

151  
00:08:35,930 --> 00:08:33,500  
electrical tests and engine alignment

152  
00:08:38,870 --> 00:08:35,940  
the stage was then prepared for shipment

153  
00:08:41,500 --> 00:08:38,880  
to Marshall departing Mishu June 12th

154  
00:08:44,889 --> 00:08:41,510  
arriving at MSFC June 19

155  
00:08:48,940 --> 00:08:44,899  
s1b 202 is scheduled to be static fired

156  
00:08:52,090 --> 00:08:48,950  
early next quarter at Michou Chrysler

157  
00:08:55,120 --> 00:08:52,100  
completed Assembly of s 1 B 2 o 3 June

158  
00:08:56,980 --> 00:08:55,130  
16th following installation pre static

159  
00:09:01,720 --> 00:08:56,990  
checkout of the booster started June

160  
00:09:05,590 --> 00:09:01,730  
17th and continued throughout June on

161  
00:09:08,710 --> 00:09:05,600  
April 5th s1 b204 tank clustering began

162  
00:09:10,720 --> 00:09:08,720  
with completion in early June assembly

163  
00:09:14,949 --> 00:09:10,730

operations on the booster will continue

164

00:09:17,410 --> 00:09:14,959

into August fabrication of s 1 B 2 O 5

165

00:09:20,290 --> 00:09:17,420

major structural components continued

166

00:09:22,329 --> 00:09:20,300

through the quarter on May 12th Assembly

167

00:09:24,910 --> 00:09:22,339

of the second stage adapter was begun

168

00:09:28,870 --> 00:09:24,920

with tank clustering scheduled for July

169

00:09:31,720 --> 00:09:28,880

12th fabrication operations for s1 B 206

170

00:09:35,470 --> 00:09:31,730

are also underway the lower thrust ring

171

00:09:37,720 --> 00:09:35,480

was completed on May 14th on June 28 the

172

00:09:39,579 --> 00:09:37,730

barrel assembly was completed stage

173

00:09:46,480 --> 00:09:39,589

fabrication will continue through next

174

00:09:49,750 --> 00:09:46,490

quarter at Rocketdyne Santa Susana

175

00:09:52,240 --> 00:09:49,760

facility 200k h1 engine qualification

176  
00:09:55,180 --> 00:09:52,250  
testing begun last quarter was completed

177  
00:09:57,400 --> 00:09:55,190  
April 30th the test program included

178  
00:09:59,470 --> 00:09:57,410  
functional and reliability tests of the

179  
00:10:03,579 --> 00:09:59,480  
locks valve turbo pump and thrust

180  
00:10:14,650 --> 00:10:03,589  
chamber 8 200k h1 engines will power the

181  
00:10:17,140 --> 00:10:14,660  
s-1 B stains another Saturn 1b major

182  
00:10:19,870 --> 00:10:17,150  
milestone was reached at sacto when the

183  
00:10:22,630 --> 00:10:19,880  
final 1b s4v battleship tests were

184  
00:10:24,910 --> 00:10:22,640  
performed during May on May 4th a

185  
00:10:27,730 --> 00:10:24,920  
successful full gimbal full duration

186  
00:10:29,980 --> 00:10:27,740  
firing was performed on May 14th

187  
00:10:32,470 --> 00:10:29,990  
successful environmental temperature

188  
00:10:34,750 --> 00:10:32,480

conditioning tests were conducted these

189

00:10:37,480 --> 00:10:34,760

concluded the Saturn 1b battleship

190

00:10:42,220 --> 00:10:37,490

program conversion of the stage 2 Saturn

191

00:10:45,220 --> 00:10:42,230

5 configuration began immediately also

192

00:10:46,840 --> 00:10:45,230

at Sacramento the s4b facilities

193

00:10:49,329 --> 00:10:46,850

checkout stage underwent successful

194

00:10:51,690 --> 00:10:49,339

propellant loading tests at Douglass's

195

00:10:54,940 --> 00:10:51,700

beta test and number three this quarter

196

00:10:57,520 --> 00:10:54,950

qualifying both the stage and test and

197

00:10:59,710 --> 00:10:57,530

on May first automatic loading tests

198

00:11:01,630 --> 00:10:59,720

were successfully completed following

199

00:11:04,540 --> 00:11:01,640

testing the stage was removed from the

200

00:11:06,190 --> 00:11:04,550

stand and moved to an inspection site no

201  
00:11:08,230 --> 00:11:06,200  
discrepancies were revealed during

202  
00:11:11,860 --> 00:11:08,240  
post-test inspections of the propellant

203  
00:11:14,620 --> 00:11:11,870  
tanks lh2 tank insulation and dye checks

204  
00:11:16,390 --> 00:11:14,630  
of all exposed Wells the stage was

205  
00:11:18,580 --> 00:11:16,400  
subsequently prepared for shipment at

206  
00:11:21,250 --> 00:11:18,590  
Sacto and departed by a water

207  
00:11:24,070 --> 00:11:21,260  
transportation for KSC June 10th

208  
00:11:26,260 --> 00:11:24,080  
arriving June 30th the stage will be

209  
00:11:30,910 --> 00:11:26,270  
used in the checkout of launch complex

210  
00:11:33,450 --> 00:11:30,920  
34 construction of the vertical checkout

211  
00:11:36,070 --> 00:11:33,460  
laboratory at Sacto is well underway

212  
00:11:38,140 --> 00:11:36,080  
erection of structural steel is complete

213  
00:11:40,030 --> 00:11:38,150

and installation of handling and test

214

00:11:42,730 --> 00:11:40,040

equipment is underway following

215

00:11:45,250 --> 00:11:42,740

acceptance the facility will be used for

216

00:11:49,240 --> 00:11:45,260

post static check out of s4v stages

217

00:11:51,220 --> 00:11:49,250

after acceptance firing a tear

218

00:11:53,650 --> 00:11:51,230

researchers test facility in Phoenix

219

00:11:56,260 --> 00:11:53,660

Arizona qualification testing of the

220

00:11:59,140 --> 00:11:56,270

fuel feed duct for s4b stages was

221

00:12:01,540 --> 00:11:59,150

conducted this quarter at Douglass's

222

00:12:05,920 --> 00:12:01,550

Huntington Beach facility the first s4b

223

00:12:07,810 --> 00:12:05,930

flight stage s4v 201 underwent lh2 tank

224

00:12:10,780 --> 00:12:07,820

modifications parts shortage

225

00:12:12,820 --> 00:12:10,790

installation painting and weighing the

226

00:12:16,360 --> 00:12:12,830

stage was then shipped to sacto April

227

00:12:18,670 --> 00:12:16,370

30th arriving May 6th the next day it

228

00:12:20,860 --> 00:12:18,680

was installed in beta test stand number

229

00:12:23,830 --> 00:12:20,870

3 we're out of position installations

230

00:12:26,350 --> 00:12:23,840

and modifications were begun pre static

231

00:12:29,200 --> 00:12:26,360

checkout began May 29th and continued

232

00:12:31,210 --> 00:12:29,210

through June a major milestone will be

233

00:12:33,160 --> 00:12:31,220

reached early next quarter with the

234

00:12:39,640 --> 00:12:33,170

acceptance firing of the first flight

235

00:12:42,280 --> 00:12:39,650

s4b stage major assembly on s4b 202 was

236

00:12:43,930 --> 00:12:42,290

completed April 30th checkout started

237

00:12:46,240 --> 00:12:43,940

the same day and continued through the

238

00:12:52,060 --> 00:12:46,250

quarter in parallel with installation of

239

00:12:54,940 --> 00:12:52,070

late parts s4b 203 clip bonding is now

240

00:12:56,590 --> 00:12:54,950

complete installations in the LH 2 tank

241

00:12:58,600 --> 00:12:56,600

and component installation in the

242

00:13:03,220 --> 00:12:58,610

forward and aft skirts and thrust

243

00:13:07,120 --> 00:13:03,230

structure continued installation of the

244

00:13:08,010 --> 00:13:07,130

LH 2 tanks for s4b 204 was completed in

245

00:13:10,199 --> 00:13:08,020

May

246

00:13:15,269 --> 00:13:10,209

installation of helium spheres in the

247

00:13:18,180 --> 00:13:15,279

lh2 tank was completed in late May in

248

00:13:20,310 --> 00:13:18,190

early May at santa monica s4b 205

249

00:13:23,220 --> 00:13:20,320

fabrication and assembly of the LOX tank

250

00:13:25,260 --> 00:13:23,230

was completed the LOX tank and lh2

251  
00:13:28,470 --> 00:13:25,270  
segments were then shipped to Huntington

252  
00:13:31,980 --> 00:13:28,480  
Beach joining of the lh2 and lox tanks

253  
00:13:34,400 --> 00:13:31,990  
occurred in mid-may joining of the

254  
00:13:37,530 --> 00:13:34,410  
forward dome was completed in early June

255  
00:13:43,230 --> 00:13:37,540  
lh2 insulation is scheduled for next

256  
00:13:46,650 --> 00:13:43,240  
quarter assembly of s4b 206 aft common

257  
00:13:48,960 --> 00:13:46,660  
bulkheads started May 4th work continued

258  
00:13:55,740 --> 00:13:48,970  
on the joining of aft and forward common

259  
00:13:58,470 --> 00:13:55,750  
bulkheads development and manufacturing

260  
00:14:00,780 --> 00:13:58,480  
of the s4 B's j2 engine continued

261  
00:14:03,000 --> 00:14:00,790  
throughout the quarter at status suzana

262  
00:14:06,120 --> 00:14:03,010  
modifications to rocky tines vertical

263  
00:14:08,910 --> 00:14:06,130

stand 3a for j2 engine static tests

264

00:14:11,490 --> 00:14:08,920

started last quarter were completed in

265

00:14:15,540 --> 00:14:11,500

early June initial static firing

266

00:14:17,190 --> 00:14:15,550

occurred in mid April in order to

267

00:14:19,620 --> 00:14:17,200

improve manufacturing workload

268

00:14:22,440 --> 00:14:19,630

distribution Rocketdyne transferred the

269

00:14:24,870 --> 00:14:22,450

j2 liquid oxygen turbo pump fabrication

270

00:14:32,460 --> 00:14:24,880

from Canoga Park California to its

271

00:14:34,230 --> 00:14:32,470

Neosho Missouri plant as part of the

272

00:14:36,960 --> 00:14:34,240

flight rating test program which was

273

00:14:39,090 --> 00:14:36,970

successfully completed on June 30th six

274

00:14:41,010 --> 00:14:39,100

satisfactory malfunction tests were

275

00:14:43,560 --> 00:14:41,020

performed at Santa Susana this quarter

276

00:14:45,690 --> 00:14:43,570

during these tests malfunctions are

277

00:14:47,819 --> 00:14:45,700

deliberately phased into an engine to

278

00:14:49,800 --> 00:14:47,829

determine effect on performance and to

279

00:14:54,000 --> 00:14:49,810

see if a safe shutdown can be

280

00:14:56,400 --> 00:14:54,010

accomplished the other flight rating

281

00:14:58,889 --> 00:14:56,410

tests including altitude testing series

282

00:15:01,440 --> 00:14:58,899

safety limit series and malfunction

283

00:15:07,440 --> 00:15:01,450

series were successfully conducted with

284

00:15:09,900 --> 00:15:07,450

engines 2002 and 2003 at Marshall the

285

00:15:12,449 --> 00:15:09,910

first j2 engine delivered by Rocketdyne

286

00:15:15,120 --> 00:15:12,459

was installed in the static test and in

287

00:15:18,510 --> 00:15:15,130

April it is being used to familiarize

288

00:15:20,400 --> 00:15:18,520

MSFC personnel with the engine a second

289

00:15:21,870 --> 00:15:20,410

engine delivered to Marshall in June

290

00:15:26,490 --> 00:15:21,880

will be used to

291

00:15:28,410 --> 00:15:26,500

activate the stand at Wiley laboratories

292

00:15:30,660 --> 00:15:28,420

Huntsville instrument unit vibration

293

00:15:33,150 --> 00:15:30,670

testing started last quarter continued

294

00:15:34,770 --> 00:15:33,160

through April and May tests revealed

295

00:15:36,650 --> 00:15:34,780

deficiencies in the mounting of

296

00:15:39,630 --> 00:15:36,660

components to the IU structure

297

00:15:41,220 --> 00:15:39,640

consequently it was decided to bolt the

298

00:15:43,950 --> 00:15:41,230

mounting pads to the structure in

299

00:15:45,720 --> 00:15:43,960

addition to bonding additional vibration

300

00:15:49,860 --> 00:15:45,730

tests are underway to qualify the

301  
00:15:51,630 --> 00:15:49,870  
mechanically fastened mounting pads at

302  
00:15:53,460 --> 00:15:51,640  
Marshall assembly was completed in

303  
00:15:55,620 --> 00:15:53,470  
mid-june on the facilities check out

304  
00:15:59,700 --> 00:15:55,630  
instrument unit the unit was shipped

305  
00:16:02,430 --> 00:15:59,710  
from MSFC to Michou with s1 BD June 19th

306  
00:16:04,530 --> 00:16:02,440  
arriving June 23rd it will be

307  
00:16:07,560 --> 00:16:04,540  
temporarily stored then shipped to the

308  
00:16:12,210 --> 00:16:07,570  
Cape with s 1 B 201 for a launch complex

309  
00:16:14,610 --> 00:16:12,220  
34 check out instrument unit structural

310  
00:16:16,740 --> 00:16:14,620  
testing began May 27th at Marshall

311  
00:16:19,440 --> 00:16:16,750  
testing revealed a necessity for minor

312  
00:16:21,750 --> 00:16:19,450  
changes in the IU access door which have

313  
00:16:23,340 --> 00:16:21,760

been made to series of tests have been

314

00:16:25,290 --> 00:16:23,350  
completed with the third and final

315

00:16:30,210 --> 00:16:25,300  
series to be conducted early next

316

00:16:32,070 --> 00:16:30,220  
quarter assembly of structural segments

317

00:16:34,470 --> 00:16:32,080  
for the second I use structural test

318

00:16:37,020 --> 00:16:34,480  
unit began June 8 with completion

319

00:16:38,670 --> 00:16:37,030  
scheduled in late July structural

320

00:16:41,100 --> 00:16:38,680  
testing of this unit will verify the

321

00:16:46,160 --> 00:16:41,110  
segment's built by North American to be

322

00:16:50,070 --> 00:16:46,170  
flown on si 203 and subsequent vehicles

323

00:16:52,290 --> 00:16:50,080  
work continued on SIU 201 with

324

00:16:54,230 --> 00:16:52,300  
installation of inserts to allow bolting

325

00:16:57,030 --> 00:16:54,240  
of all mounting pads to the structure

326  
00:16:58,890 --> 00:16:57,040  
component installation will be completed

327  
00:17:01,200 --> 00:16:58,900  
next quarter with checkout also

328  
00:17:03,270 --> 00:17:01,210  
scheduled for next quarter component

329  
00:17:08,010 --> 00:17:03,280  
installation is also well underway on

330  
00:17:09,929 --> 00:17:08,020  
SIU 202 work is well underway at

331  
00:17:12,420 --> 00:17:09,939  
Marshall system development facility

332  
00:17:14,880 --> 00:17:12,430  
with installation of black boxes on IU

333  
00:17:16,860 --> 00:17:14,890  
simulator cold plates and scheduled

334  
00:17:18,510 --> 00:17:16,870  
vehicle hardware check out the

335  
00:17:22,770 --> 00:17:18,520  
breadboard is expected to be fully

336  
00:17:25,319 --> 00:17:22,780  
operational by September meanwhile work

337  
00:17:27,110 --> 00:17:25,329  
continues toward activation of IBM's I

338  
00:17:30,900 --> 00:17:27,120

you check out station at Huntsville

339

00:17:32,790 --> 00:17:30,910

Atmos you ii up to s1 check out stations

340

00:17:35,310 --> 00:17:32,800

to be modified to the s-1 b

341

00:17:40,200 --> 00:17:35,320

configuration was completed in

342

00:17:42,360 --> 00:17:40,210

a summary of the Saturn one 1b program

343

00:17:49,230 --> 00:17:42,370

from April through the end of June shows

344

00:17:58,460 --> 00:17:49,240

major accomplishments in all areas the

345

00:18:07,230 --> 00:18:02,150

preparations for the flight of s 8n

346

00:18:10,880 --> 00:18:07,240

Saturn 1b stage build-up acceleration of

347

00:18:13,320 --> 00:18:10,890

events within the j2 engine program and

348

00:18:16,710 --> 00:18:13,330

continued buildup of ground support

349

00:18:18,960 --> 00:18:16,720

equipment during the next report period

350

00:18:21,180 --> 00:18:18,970

additional major milestones will be

351

00:18:25,100 --> 00:18:21,190

reached strengthening the established