



**SATURN V**  
**QUARTERLY FILM REPORT**

**NO. 9**

**DEC. 1, 1964 - FEB. 28, 1965**

1  
00:00:15,430 --> 00:00:13,110  
saturn five quarterly film report number

2  
00:00:19,109 --> 00:00:15,440  
nine covers progress during the period

3  
00:00:21,830 --> 00:00:19,119  
december 1st 1964 through february 28

4  
00:00:23,910 --> 00:00:21,840  
1965

5  
00:00:26,310 --> 00:00:23,920  
development manufacturing and testing of

6  
00:00:28,230 --> 00:00:26,320  
s1c stage components by the boeing

7  
00:00:31,589 --> 00:00:28,240  
company and the marshall center

8  
00:00:34,389 --> 00:00:31,599  
continued throughout the quarter

9  
00:00:36,310 --> 00:00:34,399  
at marshall the first s1ct horizontal

10  
00:00:37,430 --> 00:00:36,320  
assembly operation began early in

11  
00:00:39,430 --> 00:00:37,440  
december

12  
00:00:42,869 --> 00:00:39,440  
the thrust structure fuel tank assembly

13  
00:00:44,709 --> 00:00:42,879

for the s1ct static firing stage was

14

00:00:46,869 --> 00:00:44,719

transferred to the assembly area from

15

00:00:49,029 --> 00:00:46,879

the vertical assembly building and was

16

00:00:51,670 --> 00:00:49,039

mated on december 18th to the forward

17

00:00:54,549 --> 00:00:51,680

skirt lox tank inner tank assembly which

18

00:00:55,830 --> 00:00:54,559

had been moved from the vab last quarter

19

00:00:58,069 --> 00:00:55,840

cable installation and other

20

00:01:01,349 --> 00:00:58,079

miscellaneous mechanical assembly work

21

00:01:03,910 --> 00:01:01,359

continued during the report period

22

00:01:06,870 --> 00:01:03,920

in early february a dummy f-1 engine was

23

00:01:09,190 --> 00:01:06,880

installed on the s-1 ct vehicle to check

24

00:01:11,109 --> 00:01:09,200

out various fittings and connections

25

00:01:12,390 --> 00:01:11,119

the operation went so smoothly that the

26

00:01:14,710 --> 00:01:12,400

engine was installed

27

00:01:17,749 --> 00:01:14,720

fittings checked and the engine removed

28

00:01:19,749 --> 00:01:17,759

all within four hours

29

00:01:21,510 --> 00:01:19,759

at the end of the quarter the saturn v

30

00:01:24,710 --> 00:01:21,520

program reached one of its most

31

00:01:26,950 --> 00:01:24,720

significant milestones when the s-1 ct

32

00:01:29,749 --> 00:01:26,960

was installed at marshall's new s1c

33

00:01:32,469 --> 00:01:29,759

static test stand for the first s1c

34

00:01:34,870 --> 00:01:32,479

stage single engine test firing expected

35

00:01:36,710 --> 00:01:34,880

in early april

36

00:01:39,590 --> 00:01:36,720

notable progress in the manufacture of

37

00:01:41,990 --> 00:01:39,600

assemblies for s1cs structural test

38

00:01:44,310 --> 00:01:42,000

components was made this quarter with

39

00:01:45,670 --> 00:01:44,320

completion and hydrostatic testing of

40

00:01:47,190 --> 00:01:45,680

the lox tank

41

00:01:49,030 --> 00:01:47,200

and mating of the fuel tank to the

42

00:01:52,789 --> 00:01:49,040

thrust structure which had arrived at

43

00:01:55,350 --> 00:01:52,799

marshall from michoud in late december

44

00:01:57,429 --> 00:01:55,360

meanwhile the marshall center's new load

45

00:01:59,830 --> 00:01:57,439

test tower was placed in operation in

46

00:02:01,830 --> 00:01:59,840

february when structural testing got

47

00:02:05,429 --> 00:02:01,840

underway on the first intertank for the

48

00:02:10,309 --> 00:02:07,830

maximum aerodynamic loads expected in

49

00:02:11,750 --> 00:02:10,319

flight were simulated by two load rings

50

00:02:13,910 --> 00:02:11,760

and the bootstrap arrangement of

51  
00:02:15,350 --> 00:02:13,920  
hydraulic cylinders tension straps and

52  
00:02:17,589 --> 00:02:15,360  
load cells

53  
00:02:20,390 --> 00:02:17,599  
the inner tank buckled at 110 percent of

54  
00:02:21,750 --> 00:02:20,400  
the axial load and 117 percent of the

55  
00:02:24,550 --> 00:02:21,760  
moment load

56  
00:02:27,430 --> 00:02:24,560  
since a 140 percent factor is required

57  
00:02:29,430 --> 00:02:27,440  
in all man-rated saturn v hardware a

58  
00:02:33,030 --> 00:02:29,440  
strengthened inner tank built at michoud

59  
00:02:35,830 --> 00:02:33,040  
will later undergo similar testing

60  
00:02:38,630 --> 00:02:35,840  
following removal of the intertank the

61  
00:02:40,710 --> 00:02:38,640  
fuel tank thrust structure assembly was

62  
00:02:42,869 --> 00:02:40,720  
installed in the load test tower

63  
00:02:45,670 --> 00:02:42,879

structural testing of this assembly is

64

00:02:47,750 --> 00:02:45,680

scheduled next quarter

65

00:02:50,070 --> 00:02:47,760

meanwhile bulkhead fabrication

66

00:02:54,070 --> 00:02:50,080

progressed steadily on the first two s1c

67

00:02:57,110 --> 00:02:54,080

flight stages s1c1 and s1c2

68

00:02:59,830 --> 00:02:57,120

another bulkhead for the s1cf facility's

69

00:03:03,589 --> 00:02:59,840

checkout stage lox tank was finished in

70

00:03:06,229 --> 00:03:03,599

early february and shipped to michoud

71

00:03:09,589 --> 00:03:06,239

cylindrical skin assembly for the s1c1

72

00:03:11,670 --> 00:03:09,599

lux tank was also underway

73

00:03:14,869 --> 00:03:11,680

at michoud the new vertical assembly

74

00:03:17,350 --> 00:03:14,879

building became operational in january

75

00:03:20,390 --> 00:03:17,360

initial use of the vab was an assembly

76  
00:03:22,630 --> 00:03:20,400  
of the fuel tank for the s1cd or dynamic

77  
00:03:25,910 --> 00:03:22,640  
test stage when the fuel tank forward

78  
00:03:28,550 --> 00:03:25,920  
bulkhead and skin ring were mated

79  
00:03:31,110 --> 00:03:28,560  
on february 24th the forward and aft

80  
00:03:33,430 --> 00:03:31,120  
assemblies were joined to form the s1cd

81  
00:03:35,589 --> 00:03:33,440  
fuel tank

82  
00:03:38,869 --> 00:03:35,599  
the exclusion riser was installed on the

83  
00:03:41,030 --> 00:03:38,879  
s1cd lower fuel tank bulkhead purpose of

84  
00:03:42,789 --> 00:03:41,040  
the exclusion riser is to occupy space

85  
00:03:44,630 --> 00:03:42,799  
in the bottom of the tank which would

86  
00:03:46,949 --> 00:03:44,640  
otherwise hold fuel that would never be

87  
00:03:49,190 --> 00:03:46,959  
used the displacement of this fuel by

88  
00:03:52,949 --> 00:03:49,200

the exclusion riser results in a weight

89

00:03:55,910 --> 00:03:52,959

saving of some five thousand pounds

90

00:03:58,229 --> 00:03:55,920

bulkhead fabrication for s1cd was

91

00:04:01,110 --> 00:03:58,239

concluded in january with completion of

92

00:04:02,949 --> 00:04:01,120

the lower lox bulkhead

93

00:04:06,309 --> 00:04:02,959

fuel tank bulkhead assembly for the

94

00:04:08,390 --> 00:04:06,319

s-1cf facilities checkout stage began in

95

00:04:10,149 --> 00:04:08,400

january

96

00:04:11,670 --> 00:04:10,159

several major components were shipped

97

00:04:13,750 --> 00:04:11,680

about barge to the marshall center

98

00:04:15,589 --> 00:04:13,760

during the report period including the

99

00:04:17,830 --> 00:04:15,599

thrust structure and forward skirt for

100

00:04:21,189 --> 00:04:17,840

the structural test stage and the thrust

101  
00:04:23,110 --> 00:04:21,199  
structure for the first flight stage

102  
00:04:25,270 --> 00:04:23,120  
other components being manufactured by

103  
00:04:28,390 --> 00:04:25,280  
boeing michoud included the first of

104  
00:04:30,469 --> 00:04:28,400  
four fins for the structural test stage

105  
00:04:33,430 --> 00:04:30,479  
and upper faring frame assemblies which

106  
00:04:35,189 --> 00:04:33,440  
attach to the thrust structure

107  
00:04:37,110 --> 00:04:35,199  
the electro development corporation of

108  
00:04:38,790 --> 00:04:37,120  
seattle washington which manufactures

109  
00:04:40,390 --> 00:04:38,800  
various electronic components for

110  
00:04:43,110 --> 00:04:40,400  
telemetry systems

111  
00:04:45,030 --> 00:04:43,120  
is representative of the 2500 companies

112  
00:04:47,430 --> 00:04:45,040  
which keep supply lines of components

113  
00:04:49,510 --> 00:04:47,440

and sub-assemblies moving on schedule to

114

00:04:51,510 --> 00:04:49,520

boeing michoud from all over the united

115

00:04:52,950 --> 00:04:51,520

states

116

00:04:55,350 --> 00:04:52,960

the brown engineering company of

117

00:04:58,070 --> 00:04:55,360

huntsville alabama also manufactures

118

00:05:00,469 --> 00:04:58,080

telemetry equipment

119

00:05:03,030 --> 00:05:00,479

another typical boeing supplier borns

120

00:05:04,629 --> 00:05:03,040

incorporated of riverside california

121

00:05:07,350 --> 00:05:04,639

makes some of the smallest pressure

122

00:05:17,029 --> 00:05:07,360

transducers seven tenths of a cubic inch

123

00:05:22,390 --> 00:05:19,590

at the s2 static test facility at santa

124

00:05:25,749 --> 00:05:22,400

susana a successful single engine main

125

00:05:28,310 --> 00:05:25,759

stage firing of 9.8 seconds duration on

126  
00:05:30,230 --> 00:05:28,320  
december 11th highlighted activity at

127  
00:05:32,310 --> 00:05:30,240  
the battleship test stand

128  
00:05:34,150 --> 00:05:32,320  
the test marked the first occasion in

129  
00:05:36,710 --> 00:05:34,160  
which the j-2 engine had been fully

130  
00:05:38,469 --> 00:05:36,720  
fired as an integral component of the s2

131  
00:05:40,469 --> 00:05:38,479  
propulsion system

132  
00:05:42,710 --> 00:05:40,479  
now that the single engine test program

133  
00:05:44,390 --> 00:05:42,720  
is completed all battleship effort is

134  
00:05:47,830 --> 00:05:44,400  
being directed toward activation for

135  
00:05:50,870 --> 00:05:47,840  
cluster firing all j2 engines as well as

136  
00:05:54,629 --> 00:05:50,880  
all gse or systems development devices

137  
00:05:57,029 --> 00:05:54,639  
have been received at santa susana

138  
00:05:59,830 --> 00:05:57,039

a preliminary system checkout of the j2

139

00:06:02,469 --> 00:05:59,840

engine gimbal actuation system installed

140

00:06:04,710 --> 00:06:02,479

in the s2 electromechanical mockup was

141

00:06:07,189 --> 00:06:04,720

performed this quarter at downey by the

142

00:06:09,510 --> 00:06:07,199

s2 prime contractor north american

143

00:06:11,510 --> 00:06:09,520

aviation's space and information systems

144

00:06:14,150 --> 00:06:11,520

division

145

00:06:16,469 --> 00:06:14,160

in the gse checkout and test area of the

146

00:06:18,710 --> 00:06:16,479

electro mechanical mock-up facility

147

00:06:20,870 --> 00:06:18,720

check out of control room gse racks is

148

00:06:22,710 --> 00:06:20,880

expected to be completed in march

149

00:06:25,990 --> 00:06:22,720

the control room contains a computer

150

00:06:28,710 --> 00:06:26,000

complex a telemetry checkout station rf

151  
00:06:31,029 --> 00:06:28,720  
station electrical checkout station and

152  
00:06:32,870 --> 00:06:31,039  
digital data checkout station

153  
00:06:34,469 --> 00:06:32,880  
the major subcontractor effort for

154  
00:06:36,629 --> 00:06:34,479  
delivery of gsc for the

155  
00:06:38,150 --> 00:06:36,639  
electromechanical mock-up is being

156  
00:06:40,309 --> 00:06:38,160  
accomplished by brown engineering

157  
00:06:43,110 --> 00:06:40,319  
company of huntsville consolidated

158  
00:06:44,870 --> 00:06:43,120  
electrodynamics corporation of pasadena

159  
00:06:47,350 --> 00:06:44,880  
and computer data corporation of

160  
00:06:49,749 --> 00:06:47,360  
minneapolis

161  
00:06:52,070 --> 00:06:49,759  
an s2 program milestone was reached on

162  
00:06:54,629 --> 00:06:52,080  
february 1st with completion of the

163  
00:06:56,070 --> 00:06:54,639

structural test stage at s and id's seal

164

00:06:57,909 --> 00:06:56,080

beach facility

165

00:06:59,830 --> 00:06:57,919

primary aims of the structural test

166

00:07:01,909 --> 00:06:59,840

program will be to certify the

167

00:07:03,990 --> 00:07:01,919

structural integrity of the complete

168

00:07:05,909 --> 00:07:04,000

stage when subjected to critical design

169

00:07:07,830 --> 00:07:05,919

loads and simulated temperature

170

00:07:11,189 --> 00:07:07,840

environments and to determine the

171

00:07:12,790 --> 00:07:11,199

stiffness of the thrust structure

172

00:07:15,270 --> 00:07:12,800

the stage was removed from the vertical

173

00:07:16,870 --> 00:07:15,280

assembly building on february second the

174

00:07:18,870 --> 00:07:16,880

stage was lifted and rotated to a

175

00:07:21,110 --> 00:07:18,880

horizontal position for loading on the

176  
00:07:23,110 --> 00:07:21,120  
stage transporter which hauled it to the

177  
00:07:24,070 --> 00:07:23,120  
structural test tower for installation

178  
00:07:25,909 --> 00:07:24,080  
there

179  
00:07:27,589 --> 00:07:25,919  
fabrication of jigs and fixtures

180  
00:07:29,909 --> 00:07:27,599  
required for structural testing is

181  
00:07:31,749 --> 00:07:29,919  
complete and instrumentation of stage

182  
00:07:34,070 --> 00:07:31,759  
and tower is progressing toward the

183  
00:07:36,390 --> 00:07:34,080  
scheduled start of testing in april

184  
00:07:39,110 --> 00:07:36,400  
after testing the stage will be modified

185  
00:07:41,350 --> 00:07:39,120  
to a dynamic stage configuration deleted

186  
00:07:42,870 --> 00:07:41,360  
during a recent reprogramming and is

187  
00:07:46,390 --> 00:07:42,880  
slated for delivery to marshall in

188  
00:07:49,350 --> 00:07:46,400

november for dynamic testing

189

00:07:51,350 --> 00:07:49,360

also at seal beach fabrication of the s2

190

00:07:53,589 --> 00:07:51,360

common bulkhead test tank was

191

00:07:56,550 --> 00:07:53,599

highlighted by completion and ultrasonic

192

00:07:58,550 --> 00:07:56,560

inspection using dye penetrant solution

193

00:08:00,629 --> 00:07:58,560

of the common bulkhead and by

194

00:08:02,469 --> 00:08:00,639

circumferential welding of liquid

195

00:08:03,749 --> 00:08:02,479

hydrogen tank cylinders number one and

196

00:08:06,230 --> 00:08:03,759

number two

197

00:08:08,469 --> 00:08:06,240

welding of the common bulkhead and lh2

198

00:08:11,029 --> 00:08:08,479

bulkhead to the cylinder assembly was

199

00:08:12,950 --> 00:08:11,039

also completed

200

00:08:14,790 --> 00:08:12,960

construction of the common bulkhead test

201  
00:08:17,909 --> 00:08:14,800  
tank facility at santa susana was

202  
00:08:19,909 --> 00:08:17,919  
completed in february the cbt test

203  
00:08:23,110 --> 00:08:19,919  
article is scheduled to be received at

204  
00:08:25,350 --> 00:08:23,120  
santa susana in april

205  
00:08:27,589 --> 00:08:25,360  
final assembly of the all systems stage

206  
00:08:29,510 --> 00:08:27,599  
was begun in february the first

207  
00:08:31,589 --> 00:08:29,520  
operation being the welding of cylinder

208  
00:08:34,389 --> 00:08:31,599  
number three to number four

209  
00:08:36,949 --> 00:08:34,399  
cylinder number five was later welded to

210  
00:08:39,029 --> 00:08:36,959  
three and four

211  
00:08:41,350 --> 00:08:39,039  
all major structural components such as

212  
00:08:43,269 --> 00:08:41,360  
bulkheads and thrust structure necessary

213  
00:08:45,430 --> 00:08:43,279

for vertical assembly of the all system

214

00:08:48,070 --> 00:08:45,440

stage are scheduled for completion by

215

00:08:50,070 --> 00:08:48,080

the end of march

216

00:08:52,389 --> 00:08:50,080

assembly of major structural components

217

00:08:54,550 --> 00:08:52,399

is also in progress at seal beach for

218

00:08:57,990 --> 00:08:54,560

the facility's checkout stage

219

00:09:01,030 --> 00:08:58,000

final assembly will begin next quarter

220

00:09:02,790 --> 00:09:01,040

at snid's tulsa facility manufacturer of

221

00:09:09,990 --> 00:09:02,800

components continued for the first two

222

00:09:14,389 --> 00:09:12,230

a ceremony at douglas aircraft companies

223

00:09:16,550 --> 00:09:14,399

huntington beach california facility

224

00:09:19,829 --> 00:09:16,560

early in december marked the formal

225

00:09:21,829 --> 00:09:19,839

turnover to nasa of the first s-4b stage

226

00:09:25,030 --> 00:09:21,839

built by the company

227

00:09:26,389 --> 00:09:25,040

the stage designated s4bd was then

228

00:09:29,509 --> 00:09:26,399

shipped from the west coast to the

229

00:09:33,590 --> 00:09:29,519

marshall center for use in saturn 1b and

230

00:09:35,509 --> 00:09:33,600

saturn 5 dynamic test programs

231

00:09:38,310 --> 00:09:35,519

at marshall the stage was installed in

232

00:09:40,949 --> 00:09:38,320

the saturn 1 1b dynamic test stand in

233

00:09:42,870 --> 00:09:40,959

mid-january as part of the saturn 1b

234

00:09:45,030 --> 00:09:42,880

vehicle

235

00:09:46,710 --> 00:09:45,040

meanwhile back at huntington beach after

236

00:09:50,230 --> 00:09:46,720

completion of checkout and painting of

237

00:09:52,070 --> 00:09:50,240

the facility's checkout stage s4bf the

238

00:09:55,190 --> 00:09:52,080

stage was moved to douglas sacramento

239

00:09:57,110 --> 00:09:55,200

test area on february 18th the stage was

240

00:09:59,509 --> 00:09:57,120

installed in beta test stand number

241

00:10:02,310 --> 00:09:59,519

three for propellant loading tests

242

00:10:04,310 --> 00:10:02,320

scheduled next quarter

243

00:10:06,470 --> 00:10:04,320

fabrication and assembly of components

244

00:10:09,110 --> 00:10:06,480

for the first and second s-4b flight

245

00:10:13,190 --> 00:10:09,120

stages for the saturn 5 program

246

00:10:14,870 --> 00:10:13,200

continued at douglas santa monica plant

247

00:10:17,030 --> 00:10:14,880

also in progress during the report

248

00:10:20,389 --> 00:10:17,040

period was douglas structural test

249

00:10:22,310 --> 00:10:20,399

program involving various s4b components

250

00:10:24,230 --> 00:10:22,320

such as this static test thrust

251  
00:10:26,230 --> 00:10:24,240  
structure

252  
00:10:28,470 --> 00:10:26,240  
another item undergoing qualification

253  
00:10:30,550 --> 00:10:28,480  
testing was this liquid oxygen tank

254  
00:10:33,110 --> 00:10:30,560  
assembly

255  
00:10:34,949 --> 00:10:33,120  
and an s4b forward skirt was tested to

256  
00:10:39,990 --> 00:10:34,959  
failure to determine maximum load

257  
00:10:45,030 --> 00:10:42,710  
at the sacramento test area the s4b

258  
00:10:47,509 --> 00:10:45,040  
battleship firing test program continued

259  
00:10:50,470 --> 00:10:47,519  
during december with successful firings

260  
00:10:51,829 --> 00:10:50,480  
varying from 10 seconds to 416 seconds

261  
00:10:54,870 --> 00:10:51,839  
in duration

262  
00:10:57,750 --> 00:10:54,880  
the 416 second firing was the longest

263  
00:11:01,430 --> 00:10:57,760

s4b test to date

264

00:11:03,269 --> 00:11:01,440  
in late january j2 engine number 2003

265

00:11:05,350 --> 00:11:03,279  
was removed from the battleship test

266

00:11:07,910 --> 00:11:05,360  
stand and was replaced with engine

267

00:11:10,710 --> 00:11:07,920  
number 2013 which has a gimbal

268

00:11:12,630 --> 00:11:10,720  
capability for the continuation of tests

269

00:11:15,030 --> 00:11:12,640  
in addition to hot firings such

270

00:11:17,269 --> 00:11:15,040  
development tests as engine chill down

271

00:11:25,990 --> 00:11:17,279  
and propellant utilization were also

272

00:11:30,509 --> 00:11:28,230  
rocketdyne's f1 engine flight rating

273

00:11:33,430 --> 00:11:30,519  
test program which began november 16

274

00:11:35,750 --> 00:11:33,440  
1964 at the edwards rocket engine test

275

00:11:37,990 --> 00:11:35,760  
site in california was successfully

276

00:11:40,790 --> 00:11:38,000

concluded on december 16th

277

00:11:43,430 --> 00:11:40,800

engine number 2004 installed in test

278

00:11:45,829 --> 00:11:43,440

stand a1 was utilized in the safety

279

00:11:48,630 --> 00:11:45,839

limits series of tests

280

00:11:51,190 --> 00:11:48,640

while engine number 2006 installed in

281

00:11:53,509 --> 00:11:51,200

stand 1d was used for the calibration

282

00:11:55,829 --> 00:11:53,519

series

283

00:11:57,430 --> 00:11:55,839

at the high flow water facility a new

284

00:11:59,590 --> 00:11:57,440

flow collection system has been

285

00:12:01,670 --> 00:11:59,600

installed to provide an accurate means

286

00:12:04,069 --> 00:12:01,680

of measuring the volume of flow through

287

00:12:05,910 --> 00:12:04,079

selected orifice groups this data will

288

00:12:08,870 --> 00:12:05,920

be used in the development of injectors

289

00:12:10,870 --> 00:12:08,880

with improved performance

290

00:12:13,590 --> 00:12:10,880

rocketdyne is conducting qualification

291

00:12:15,590 --> 00:12:13,600

tests on a number of f1 components the

292

00:12:17,350 --> 00:12:15,600

heat exchanger check valve which

293

00:12:19,590 --> 00:12:17,360

prevents locks from the propellant tank

294

00:12:22,150 --> 00:12:19,600

from entering the system during standby

295

00:12:24,790 --> 00:12:22,160

was installed on the 15-ton shaker for

296

00:12:26,550 --> 00:12:24,800

vibration testing

297

00:12:28,310 --> 00:12:26,560

the flight combustion monitor has

298

00:12:30,389 --> 00:12:28,320

undergone a number of tests including

299

00:12:34,470 --> 00:12:30,399

function testing to determine frequency

300

00:12:36,710 --> 00:12:34,480

response amplitude and time delay

301  
00:12:38,629 --> 00:12:36,720  
several types of f1 engine insulation

302  
00:12:41,350 --> 00:12:38,639  
fastener samples have been subjected to

303  
00:12:43,509 --> 00:12:41,360  
stress tests to determine fastener size

304  
00:12:45,269 --> 00:12:43,519  
and spacing

305  
00:12:47,350 --> 00:12:45,279  
structural integrity of the f1

306  
00:12:49,590 --> 00:12:47,360  
electrical interface panel has been

307  
00:12:51,430 --> 00:12:49,600  
successfully proved in a series of tests

308  
00:12:59,430 --> 00:12:51,440  
in which the panel was loaded along

309  
00:13:03,990 --> 00:13:01,430  
at the marshall center propulsion system

310  
00:13:06,470 --> 00:13:04,000  
testing of three of the five f1 engines

311  
00:13:09,190 --> 00:13:06,480  
for the s1c static firing stage has been

312  
00:13:11,910 --> 00:13:09,200  
accomplished test completion is expected

313  
00:13:14,949 --> 00:13:11,920

by the middle of march

314

00:13:17,110 --> 00:13:14,959

at marshall's new f-1 static test stand

315

00:13:19,590 --> 00:13:17,120

interior work continued in preparation

316

00:13:24,150 --> 00:13:19,600

for initial engine testing scheduled for

317

00:13:28,790 --> 00:13:26,150

a milestone of vital importance to the

318

00:13:31,590 --> 00:13:28,800

entire saturn apollo program was reached

319

00:13:33,430 --> 00:13:31,600

on december 9th when rocketdyne's j2

320

00:13:35,990 --> 00:13:33,440

engine successfully demonstrated its

321

00:13:38,470 --> 00:13:36,000

ability to stop and restart in a static

322

00:13:40,710 --> 00:13:38,480

firing conducted at santa susana

323

00:13:43,829 --> 00:13:40,720

the test engine was operated initially

324

00:13:46,150 --> 00:13:43,839

for 165 seconds and shut down

325

00:13:48,870 --> 00:13:46,160

following a 75-minute simulated coast

326

00:13:51,110 --> 00:13:48,880

period the engine was restarted the

327

00:13:53,030 --> 00:13:51,120

restart was cut off at seven seconds

328

00:13:53,910 --> 00:13:53,040

because of an erroneous helium pressure

329

00:13:56,150 --> 00:13:53,920

reading

330

00:13:59,829 --> 00:13:56,160

after six minutes the engine was started

331

00:14:03,509 --> 00:13:59,839

again and run for 310 seconds simulating

332

00:14:05,430 --> 00:14:03,519

the s4b stage in flight

333

00:14:08,069 --> 00:14:05,440

following successful completion last

334

00:14:10,470 --> 00:14:08,079

quarter of j2 engine preliminary flight

335

00:14:11,829 --> 00:14:10,480

rating tests the test engine was removed

336

00:14:14,389 --> 00:14:11,839

from the stand and completely

337

00:14:16,790 --> 00:14:14,399

disassembled for a tear down inspection

338

00:14:18,470 --> 00:14:16,800

at rocketdyne's canoga park plant to

339

00:14:21,030 --> 00:14:18,480

determine the extent of wear on the

340

00:14:25,269 --> 00:14:21,040

engine after eighteen firings totaling

341

00:14:29,350 --> 00:14:27,670

on january twenty second acceptance

342

00:14:31,509 --> 00:14:29,360

testing of the first j2 flight

343

00:14:34,550 --> 00:14:31,519

configuration engine was conducted at

344

00:14:36,389 --> 00:14:34,560

santa susana and on january 26th the

345

00:14:40,230 --> 00:14:36,399

engine was delivered to douglas for use

346

00:14:43,030 --> 00:14:40,240

in its s-4b battleship program

347

00:14:44,949 --> 00:14:43,040

also at santa susana major modification

348

00:14:46,949 --> 00:14:44,959

of vertical test stand number three has

349

00:14:49,110 --> 00:14:46,959

been completed to provide improved

350

00:14:56,150 --> 00:14:49,120

propellant conditioning and increased

351  
00:15:01,430 --> 00:14:58,470  
vibration testing of the instrument unit

352  
00:15:03,670 --> 00:15:01,440  
designated as siu 200v

353  
00:15:05,110 --> 00:15:03,680  
got underway in late february

354  
00:15:06,870 --> 00:15:05,120  
the tests are being conducted for

355  
00:15:08,150 --> 00:15:06,880  
marshall by the wiley laboratories in

356  
00:15:10,150 --> 00:15:08,160  
huntsville

357  
00:15:12,870 --> 00:15:10,160  
although the 200v unit testing is

358  
00:15:15,350 --> 00:15:12,880  
actually a part of the saturn 1b program

359  
00:15:18,389 --> 00:15:15,360  
information gained will apply also to

360  
00:15:20,470 --> 00:15:18,399  
the saturn 5 program

361  
00:15:24,790 --> 00:15:20,480  
assembly of the dynamic test instrument

362  
00:15:26,790 --> 00:15:24,800  
unit siu 200 d 500d was completed

363  
00:15:29,350 --> 00:15:26,800

february 1st at marshall with

364

00:15:32,069 --> 00:15:29,360

installation of dummy equipment the unit

365

00:15:33,590 --> 00:15:32,079

is for use in both the saturn 1b and 5

366

00:15:36,790 --> 00:15:33,600

programs

367

00:15:39,110 --> 00:15:36,800

assembly of siu-200s-500s

368

00:15:41,509 --> 00:15:39,120

a structural test unit was finished in

369

00:15:43,269 --> 00:15:41,519

late february

370

00:15:45,910 --> 00:15:43,279

the dynamic test unit was later

371

00:15:49,030 --> 00:15:45,920

installed atop the s4b dynamic test

372

00:15:51,350 --> 00:15:49,040

stage in marshall saturn 1 1b dynamic

373

00:15:54,550 --> 00:15:51,360

test stand where it underwent testing as

374

00:15:57,430 --> 00:15:54,560

part of the saturn 1b vehicle

375

00:15:59,430 --> 00:15:57,440

structural buildup of the 500 fs flight

376

00:16:00,790 --> 00:15:59,440

systems instrument unit began in

377

00:16:02,310 --> 00:16:00,800

mid-february

378

00:16:04,870 --> 00:16:02,320

this unit will be shipped to douglas

379

00:16:07,269 --> 00:16:04,880

next fall for use in testing there

380

00:16:10,230 --> 00:16:07,279

assembly of the facility's checkout unit

381

00:16:13,189 --> 00:16:10,240

500 f continued it will be sent to cape

382

00:16:15,590 --> 00:16:13,199

kennedy in june

383

00:16:18,150 --> 00:16:15,600

a breadboard version of the iu's launch

384

00:16:20,550 --> 00:16:18,160

vehicle digital computer used in

385

00:16:22,389 --> 00:16:20,560

guidance operations has been received at

386

00:16:24,629 --> 00:16:22,399

marshall from the manufacturer

387

00:16:27,269 --> 00:16:24,639

international business machines and is

388

00:16:29,509 --> 00:16:27,279

now being checked out and evaluated the

389

00:16:32,470 --> 00:16:29,519

first of the several prototype computers

390

00:16:35,030 --> 00:16:32,480

will be delivered next quarter

391

00:16:37,030 --> 00:16:35,040

at ibm's huntsville facility the first

392

00:16:39,430 --> 00:16:37,040

major piece of hard tooling for use in

393

00:16:42,069 --> 00:16:39,440

in assembly a structural assembly

394

00:16:44,230 --> 00:16:42,079

fixture was received and installed early

395

00:16:46,310 --> 00:16:44,240

in the quarter

396

00:16:48,310 --> 00:16:46,320

installation calibration and checkout of

397

00:16:51,670 --> 00:16:48,320

one of ibm's two telemetry ground

398

00:16:54,310 --> 00:16:51,680

stations was also accomplished

399

00:16:56,710 --> 00:16:54,320

at ibm space guidance center in oregon

400

00:16:58,069 --> 00:16:56,720

new york radiographic inspection was

401  
00:16:59,910 --> 00:16:58,079  
accomplished on the first piece of

402  
00:17:02,629 --> 00:16:59,920  
production hardware to enter the

403  
00:17:04,710 --> 00:17:02,639  
company's production cycle a magnesium

404  
00:17:05,470 --> 00:17:04,720  
casting which forms the base assembly

405  
00:17:08,230 --> 00:17:05,480  
for

406  
00:17:10,470 --> 00:17:08,240  
siu-201's emergency detection system

407  
00:17:12,549 --> 00:17:10,480  
distributor

408  
00:17:15,110 --> 00:17:12,559  
other machining operations underway at

409  
00:17:17,270 --> 00:17:15,120  
owego included a casting to be used in

410  
00:17:19,270 --> 00:17:17,280  
the launch vehicle data adapter a

411  
00:17:25,189 --> 00:17:19,280  
component of the guidance and control

412  
00:17:29,350 --> 00:17:27,270  
at the marshall center saturn 5 ground

413  
00:17:31,270 --> 00:17:29,360

support equipment test facility

414

00:17:33,350 --> 00:17:31,280

installation of technical systems has

415

00:17:35,830 --> 00:17:33,360

been finished and checkout is now

416

00:17:37,510 --> 00:17:35,840

nearing completion

417

00:17:40,390 --> 00:17:37,520

build up of the facilities vehicle

418

00:17:42,789 --> 00:17:40,400

motion simulator by the prime contractor

419

00:17:46,630 --> 00:17:42,799

american machine and foundry company is

420

00:17:49,029 --> 00:17:46,640

approximately 25 percent complete

421

00:17:51,590 --> 00:17:49,039

a new landmark arose at marshall as the

422

00:17:53,909 --> 00:17:51,600

120 foot tall acceleration test and

423

00:17:55,510 --> 00:17:53,919

calibration facility took shape

424

00:17:58,390 --> 00:17:55,520

the facility will contain a large

425

00:18:00,789 --> 00:17:58,400

centrifuge an acceleration tower and an

426  
00:18:03,110 --> 00:18:00,799  
acoustical chamber for testing guidance

427  
00:18:05,909 --> 00:18:03,120  
components

428  
00:18:07,909 --> 00:18:05,919  
at marshall's mississippi test facility

429  
00:18:09,590 --> 00:18:07,919  
the first of three static test stands

430  
00:18:11,909 --> 00:18:09,600  
towered more than 100 feet above its

431  
00:18:14,630 --> 00:18:11,919  
foundation by the end of the quarter

432  
00:18:17,110 --> 00:18:14,640  
this stand nearest completion is for the

433  
00:18:19,990 --> 00:18:17,120  
s2 stage

434  
00:18:22,710 --> 00:18:20,000  
in mtf's test complex work also

435  
00:18:25,590 --> 00:18:22,720  
progressed on a second s2 stand

436  
00:18:27,750 --> 00:18:25,600  
and on the dual position s1c static test

437  
00:18:30,230 --> 00:18:27,760  
stand

438  
00:18:32,150 --> 00:18:30,240

in other areas of mtf buildings such as

439

00:18:33,510 --> 00:18:32,160

the office and administration building

440

00:18:35,669 --> 00:18:33,520

were completed

441

00:18:37,350 --> 00:18:35,679

while others took form so that the

442

00:18:39,750 --> 00:18:37,360

entire site began to shape into the

443

00:18:41,830 --> 00:18:39,760

comprehensive rocket testing facility it

444

00:18:45,510 --> 00:18:41,840

is destined to be when operations

445

00:18:48,230 --> 00:18:45,520

commence almost a year from now

446

00:18:49,990 --> 00:18:48,240

in summary this report period witnessed

447

00:18:52,230 --> 00:18:50,000

the accomplishment of an outstanding

448

00:18:54,549 --> 00:18:52,240

number of major milestones

449

00:18:57,430 --> 00:18:54,559

the s1c static firing stage was

450

00:18:59,909 --> 00:18:57,440

completed and made ready for testing

451  
00:19:02,150 --> 00:18:59,919  
the first s2 stage battleship firing was

452  
00:19:04,150 --> 00:19:02,160  
successfully conducted and the assembly

453  
00:19:05,270 --> 00:19:04,160  
of the s2 structural test stage was

454  
00:19:07,990 --> 00:19:05,280  
completed

455  
00:19:10,230 --> 00:19:08,000  
the first s-4b stage for use in dynamic

456  
00:19:11,909 --> 00:19:10,240  
testing was delivered to nasa and

457  
00:19:13,990 --> 00:19:11,919  
testing was begun

458  
00:19:17,110 --> 00:19:14,000  
the f-1 engine flight rating test

459  
00:19:19,510 --> 00:19:17,120  
program was successfully concluded

460  
00:19:21,270 --> 00:19:19,520  
the j-2 engine demonstrated its restart

461  
00:19:23,270 --> 00:19:21,280  
capability

462  
00:19:24,789 --> 00:19:23,280  
vibration testing of the instrument unit

463  
00:19:27,029 --> 00:19:24,799

got underway

464

00:19:29,510 --> 00:19:27,039

as well as dynamic testing as part of

465

00:19:30,870 --> 00:19:29,520

the saturn 1b vehicle

466

00:19:33,190 --> 00:19:30,880

and new facilities such as the

467

00:19:35,029 --> 00:19:33,200

mississippi test facility moved still

468

00:19:37,590 --> 00:19:35,039

closer toward the time when they will